

 PREFEITURA MUNICIPAL DE LIMEIRA ESTADO DE SÃO PAULO - BRASIL  OBRAS E SERVIÇOS PÚBLICOS  CAIXA			Relatório nº	6
			Data do relatório	26/10/2025 - 25/11/2025
			Dia da semana	Domingo até Terça-Feira
Relatório de Obra			Contrato	06/2025
Obra	Reforma e Ampliação do Centro de Lazer e Saúde do Idoso - Contrato FINISA nº 0615.892-21 CAIXA		Prazo contratual	306 dias
Local	Av. Campinas nº 765 - Vila São Luiz - Limeira - SP		Prazo decorrido	254 dias
Contratante	Prefeitura Municipal de Limeira	Responsável	Tamara de Oliveira (Gestor Contratual); Rafael Justi Torrezan (Fiscalização) e Danilo R. Maluf (Execução).	
			Prazo a vencer	52 dias

Ocorrências (1)
Substituição das tubulações da piscina com vazamentos. Chapisco, reboco, contrapiso. Alvenaria das platibandas. Instalação de esquadrias. Conduítes e caixas de elétrica. Tubulações de esgoto e água fria. Instalação de telhas e fechamentos laterais.
Parecer técnico

Fotos (16)



7 de nov. de 2025 10:26:10

This photograph shows the exterior of a building under construction. The structure features a light-colored concrete wall with several large, dark rectangular openings. Scaffolding is visible on the roof, and a ladder leans against the wall. The ground is dirt and there are some construction materials scattered around.



7 de nov. de 2025 10:26:13

This photograph shows a wider view of the construction site. The building is on the left, and a dirt area with some vegetation is in the foreground. In the background, a concrete bridge or overpass is visible under a clear blue sky.



7 de nov. de 2025 10:27:06

This photograph shows the interior of a building under construction. Large, light-colored metal doors are leaning against a wall. The floor is dirt, and there are some construction materials and a wooden table in the background.



7 de nov. de 2025 10:28:09

This photograph shows a close-up of the interior wall of a building under construction. The wall is light-colored and has some exposed pipes and conduits. A doorway is visible in the background.





Rafael Torrezan

Aprovado 24/11/2025 14:39

Rafael Torrezan
rafael.torrezan@limeira.sp.gov.br
Engenheiro Civil